

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220590
Address: 520 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John Jackson	Partial	Thursday, September 08, 2022

Informational:

1	Misc	09/07/22 Wednesday JMJ (Complete Construction) Contractor connected to the existing 4" sanitary sewer main approximately 60' with 1 clean-out. Contractor also ran tracer wire for locate of sanitary sewer line. 09/08/22 Thursday JMJ (Complete Construction) Contractor continued installation of 4" sanitary main towards grease trap approximately 30'
---	------	--

Comments: