

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081  
2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Eric Sharp	Partial	Thursday, September 08, 2022

Informational:

1 Misc

ESS ripping out high back curb in front of buildings 1-3. 9/6/22 ES

ESS finished ripping out curb and recompact subgrade in preparation for curbs. 9/7/22 ES

JD Bishop Concrete poured lazy back curbs using KCMMB 4k mix in all areas in front of bldg 1-3. 9/8/22 ES

**Comments:**