CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220253

Address: 1709 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Patrick Schonfeldt Failed Friday, September 23,

Residential 2022

Corrective Action Required:

1 Miscellaneous -provide engineer letter on footing, only foundation engineer report Correction provided

- -Fire block penetrations top plate single garage bay
- -Fire block penetration top plate garage double bay
- -fireblock plumbing fur outs garage
- -Fire block fur down soffit ends garage
- -Support and complete gas line in flex room
- -provide joist hangers at joist to header connection HVAC chase garage wall
- -nail off joist hangers throughout
- -address dbl 2x10 overbored fand bored less than 2" from end of header for HVAC duct at kitchen load bearing wall
- -fireblock vertical to horizontal at chase great room windows
- -Fire block gaps around ductwork at stairs top and bottom
- -Fire block penetration nm bottom plate at stairs
- -Fire block top of chase near sliding door main floor
- -Unable to inspect framing of patio cover (remove cover for inspection at rear, on front covered porch plans state 2x10 ridge, support ridge both ends, provide ridge straps, install joist hangers at rafters toe nailed to ledger)
- -Fireplace master bed not complete
- -Fire block bottom gaps around ductwork sitting room
- -Fire block ductwork gaps bedroom 2

- -solid block all sheathing breaks front entry wall
- -continuous studs front entry walls
- -snow block 2nd floor East bed
- -address dbl 2x10 cut for HVAC above furnace

Comments: