

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20221459  
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Eric Sharp	Partial	Tuesday, September 27, 2022

Informational:

1	Misc	Adam's crew began construction of Storm line 800. Installed RCP outlet at lake and had ran 12 sticks of 36" RCP pipe. 9/26/22 ES
		Adam's crew continued working on line 800. had installed 5 sticks of RCP before lunch. 9/27/22 am ES

**Comments:**