

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20220899

Address: 1024 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811026 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811028 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811030 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811032 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811034 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811036 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811038 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811040 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811042 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811044 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811046 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811022 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Service Inspection</b>	Eric Sharp	Partial	Tuesday, September 27, 2022

Corrective Action Required:

1	Misc	1040-1046 raise meter to 14"-18" -PROVIDE 10' of copper from meter to building
---	------	---

Miller Plumbing had 4 service lines ready for connection(units 28-31) waiting on copper to be extended out 10' from meter pit by ESS before backfilling.  
9/26/22 ES

**Comments:**