

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20220956  
Address: 520 NE TOWN CENTRE DR, Unit:A, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Adam Nacke	Passed	Wednesday, September 28, 2022

Informational:

1	Misc	8-26-22 AN site rite has begun to install the the storm pipe for mega storage 8-27-22 AN. Crew is waiting on storm boxes so they are just laying pipe. 8-27-22 AN pipe is installed for 1-6 to 1-7 to 1-8 8-27-22 AN pipe installed 1-7 to 9-1 and 1-8 to 8-1. 2-2 to 2-3 2-3 to 2-4 8-27-22 AN. Installed 2-4 to 10-1 8-29-22 AN installed pipe from 2-2 to 2-1. Also 7-2 to 7-1. 11-1 to 2-3 9-12-22 AN. Box 1-2 and 1-3 is installed 9-13-22 AN box 1-4 and 1-5 installed 9-14-22 AN crew is back filling around some boxes and are going to try and set a back flow vault. They are also waiting on around 3 box so they can install 9-27-22 AN crew is setting some more storm box lids  9-28-22 AN. All of the storm lines, boxes and lids are installed
---	------	--

**Comments:**