

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221459
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Eric Sharp	Partial	Thursday, September 29, 2022

Informational:

1 Misc

Bair excavating starting working from MH C-1 towards D-1 and backfilled some between A-5 and C-1. 9/7/22 ES

Bair excavating finished line from C-1 to D-1 and set D-1 and stubbed out. Also began laying pipe towards MH C-2. 9/8/22 ES

Bair Excavating pipe crew worked on backfilling areas along A line. Mike from CFS was onsite doing compaction testing. 9/9/22 ES

Bair Excavating working on stub lines between C-1 and D-1 and between C-1 and C-2. They began stubbing out from A-5 towards A-6 in order to get inverts poured this afternoon. They will be working on getting C-2 set today. 9/12/22 ES

Bair Excavating installed MH C-2 and started backfilling areas. 9/12/22 ES

Bair Excavating working on backfilling lines C and D. CFS was on site doing compaction testing. 9/13/22 ES

Bair began working on A line out from A-5, CFS was onsite doing compaction testing also. 9/14/22 ES

Bair working on line A from A-5 towards A-6. Got MH A-6 base set and wyes for service lines on this section laid in. 9/15/22 ES

Bair working on laying pipe out from service lines and turning wye connections out. 9/16/22 ES

Informational:

2

Misc

9-19-22 RH. Contractor continued to install main between MH A-6 to A-7.

9-20-22 RH. Contractor installed MH A-7 and started to dig out trench to A-8. Laterals have not been installed between A-6 to A-7 yet. Compaction has not been completed between MH A-5 and A-6 yet.

9-21-22 RH. MH A-8 was installed. Compaction has started being tested between MH A-5 and A-6. Laterals started being dug between A-6 to A-7.

9-22-22 RH. Laterals between A-6 to A-7. Stubs were being placed in lots and correct bedding was being used for piping.

Troy's crew was working on completing sanitary line A. installed A-8 base and lateral off line between A-7 and A-8. They poured inverts in A-6 and A-7 and installed ditch checks on 7 service lines from A-6 to A-8. 9/26/22 ES

Troy's crew working on backfilling between A-6 and A-8. Laying in lifts and compacting with large roller. 9/27/22 am ES

Troy's crew continued backfilling A line, CFS was onsite performing compaction testing. 9/27/22 ES

Troy's crew continued backfilling A line, CFS was onsite performing compaction testing. 9/28/22 am ES

Troy's crew still backfilling A line, but also started stacking out and wrapping MH A-6, A-7, A-8 with risers and metal rings. 9/28/22 ES

Troy's crew finished backfilling A line and stacking out MH A-6 through A-8. Continued installation of B line working towards B-1. 9/29/22 ES

Comments: