CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20222951 Address: 2125 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:	
All Rough Inspection - Residential		Michael Harkins	Failed	Thursday, October 06, 2022	
Corrective	Action Required:				
1	Miscellaneous	: 1ST TIME ALL ROUGH :			
	Correction	Sister over notched stud at foundation wall bottom of stairs, bath 3, bed 3 East			
wall, storage East, -Seal penetration in fireblo furout wall -Tighten anchor bolts					
		-Seal penetration in fireblocking and through floor penetrations for ward flex			
		furout wall			
		-Tighten anchor bolts	ighten anchor bolts		
		-Seal top plate penetration at furout wall west			
exterior cor -Use approv -Fireblock co -Pan off jois -Provide pro -Seal top pla -Fireblock co		-Replace damaged stud and scabbed stud at (5) stud pack under beam at			
		exterior corner	corner		
		 -Use approved methods to fireblock ceiling line at bath/ family room 			
		-Fireblock ceiling line at family room/fitness			
		-Pan off joist space and seal all penetrations in return air in family/bed 5			
		-Provide proper slope in dwv at bed 5 joist space			
		-Seal top plate penetrations bed 3, bed 3 bath			
		-Fireblock ceiling line bath	ireblock ceiling line bath 3		
		-Seal penetrations in return air pan in fitness			
		-Fireblock ceiling line at fitness			
		-Provide gas pressure-valve or gauge is faulty			
		-Fireblock dead space at wrapping			
		-Anchor column bases in suspended garage			
		-complete blocking above beam at family			

-Provide (4) studs for beam bearing at Bed 3 -Provide proper connections for deck posts to beams -Address ledger to house connection at offset -Deck beam over spanned-7' 11" max span allowed -Deck joists are over spanned- max span 14' for 16" on center Install windows & Doors Repair or replace damage stud near plate break garage Secure SEC cable at service panel Seal upward penetrations above service panel & near 20 min door Nail top plate to header 3" OC garage portal per plans Provide electrical protection plates corner garage / master closet Seal upward penetration low volt throughout Provide 3 stud pack under LVL butler's pantry Provide boca plate DWV butlers pantry Seal gas line floor penetration at fireplace Seal upward penetrations office/ bed 2 Seal penetrations at air return plenums Provide flashing above horizontal trim when windows are installed Nail exterior wall sheathing per code

Comments: