

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20221459  
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Eric Sharp	Partial	Thursday, October 13, 2022

Informational:

1 Misc

Bair excavating starting working from MH C-1 towards D-1 and backfilled some between A-5 and C-1. 9/7/22 ES

Bair excavating finished line from C-1 to D-1 and set D-1 and stubbed out. Also began laying pipe towards MH C-2. 9/8/22 ES

Bair Excavating pipe crew worked on backfilling areas along A line. Mike from CFS was onsite doing compaction testing. 9/9/22 ES

Bair Excavating working on stub lines between C-1 and D-1 and between C-1 and C-2. They began stubbing out from A-5 towards A-6 in order to get inverts poured this afternoon. They will be working on getting C-2 set today. 9/12/22 ES

Bair Excavating installed MH C-2 and started backfilling areas. 9/12/22 ES

Bair Excavating working on backfilling lines C and D. CFS was on site doing compaction testing. 9/13/22 ES

Bair began working on A line out from A-5, CFS was onsite doing compaction testing also. 9/14/22 ES

Bair working on line A from A-5 towards A-6. Got MH A-6 base set and wyes for service lines on this section laid in. 9/15/22 ES

Bair working on laying pipe out from service lines and turning wye connections out. 9/16/22 ES

Informational:

2 Misc

9-19-22 RH. Contractor continued to install main between MH A-6 to A-7.

9-20-22 RH. Contractor installed MH A-7 and started to dig out trench to A-8. Laterals have not been installed between A-6 to A-7 yet. Compaction has not been completed between MH A-5 and A-6 yet.

9-21-22 RH. MH A-8 was installed. Compaction has started being tested between MH A-5 and A-6. Laterals started being dug between A-6 to A-7.

9-22-22 RH. Laterals between A-6 to A-7. Stubs were being placed in lots and correct bedding was being used for piping.

Troy's crew was working on completing sanitary line A. installed A-8 base and lateral off line between A-7 and A-8. They poured inverts in A-6 and A-7 and installed ditch checks on 7 service lines from A-6 to A-8. 9/26/22 ES

Troy's crew working on backfilling between A-6 and A-8. Laying in lifts and compacting with large roller. 9/27/22 am ES

Troy's crew continued backfilling A line, CFS was onsite performing compaction testing. 9/27/22 ES

Troy's crew continued backfilling A line, CFS was onsite performing compaction testing. 9/28/22 am ES

Troy's crew still backfilling A line, but also started stacking out and wrapping MH A-6, A-7, A-8 with risers and metal rings. 9/28/22 ES

Troy's crew finished backfilling A line and stacking out MH A-6 through A-8. Continued installation of B line working towards B-1. 9/29/22 ES

Troy's crew continued work on line B. 9/30/22am ES

Troy's crew continued working on line B, poured invert on B-1 and were setting B-2 at end of day. 9/30/22 ES

Troy's crew continued working on line B. Had sticks of pipe out of B-2 and working towards B-3. 10/3/22am ES

Troy's crew set B-3 and was working on laying out of it. 10/3/22 ES

Troy's crew continued on B line. Set B-4 and started working out towards B-5. 10/4/22 ES

Troy's crew unable to complete B line due to machinery issues. Once equipment is fixed line will be completed. 10/5/22 ES

Troy's excavator back up and running and they restarted construction on Line B. 10/6/22 ES

Troy's crew set MH B-5 completing main portion of this line. They started back on working out lateral lines of B line. 10/7/22 ES

Troy's crew completed laying lateral lines on line B. Ready to pour ditch checks and final inverts and begin backfilling. 10/10/22 ES

Troy's crew poured ditch checks on lateral lines between B-1 and B-5 and poured inverts in B-3, B-4, and B-5. They also started backfilling B line. 10/11/22 ES

Troy's crew spread dirt to get overly saturated piles removed from backfill areas. Then backfilled along laterals on sanitary line B. Started stacking out and put cones on all manholes on B line, and began backfilling the main trench with suitable backfill. 10/12/22 ES

10-13-22 RH. Crew started filling on open sanitary line B. Compaction was tested above line by 3rd party QC with passing results.

**Comments:**