

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220870
Address: 900 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Eric Sharp	Partial	Friday, October 14, 2022

Informational:

1 Misc

Spoke with Joe from WU, they had been called out to look at the water meter for this location. The meter setter had been pulled down and the copper extending out had been flattened/crimped. After looking at the pit and area around it was determined that the copper had been pulled/bent during footing installations. Spoke with GC and plumber onsite to figure out a work around. They will be digging the pit out, turning the meter/setter and running it parallel between building at curb to their tie in point ~8-10' to the south of pit. They will reset the meter and run new copper out to their tie in point. Spoke with Joe and Eric at Meter services and explained and got approval for this setup. 10/10/22 ES

Spoke with Joe from WU on 10/13/22 they dropped off new yolk bar parts for the meter to be reinstalled and set properly. They were not on site working on this on 10/14/22 ES

Comments: