

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214631
Address: 2151 SW M150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Ryan Heckman	Passed	Tuesday, October 18, 2022

Informational:

1	Misc	ESS installed all straight curbs and some storm box throats using 4K KCM MB mix concrete. White cured all laid curb. Will continue 3/29 finishing remaining storm box throats. 3/28/22 ES
---	------	---

Informational:

2	Misc	ESS completed pouring storm box inlets today using 4K KCM MB mix. Did not pour at box 4-1 as the box is not set properly and will need adjustment. Also cut out west side of existing storm box on south side of SW Holdbrooks Dr as it the curb/throat were set too high and needed poured to correct grade. 3/29/22 ES
---	------	--

Comments: