

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20221459  
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Eric Sharp	Partial	Wednesday, October 19, 2022

Informational:

1 Misc

Adam's crew began construction of Storm line 800. Installed RCP outlet at lake and had ran 12 sticks of 36" RCP pipe. 9/26/22 ES

Adam's crew continued working on line 800. had installed 5 sticks of RCP before lunch. 9/27/22 am ES

Adam's crew continued working on line 800. Had installed 9 sticks at last count. 9/27/22 ES

Adam's crew continued working on line 800. Working towards box 801, short 3-4 sticks of RCP to complete line to box. 9/28/22 am ES

Adam's crew continued on line 800. Set box 801 and 802. Laid 36" HDPE pipe between 801 and 802 with rock beneath and covering pipe. Were working on finishing backfilling between 801 and 802 in afternoon. 9/29/22 ES

Adam's crew working on line 800, were working on setting box 803. 9/30/22am ES

Adam's crew poured collars around pipe on 801 and were working on stacking it box 802 out. 9/30/22 ES

Adam's crew set box 803 and ran stick of pipe into it. 10/3/22am ES

Adam's crew set box 804 and started pipe out of it. 10/3/22 ES

Adam and Troy's crews continued on storm line 800. Set boxes 805 and 806 as well as 1001. Poured collars around boxes 802, 803, 804, 805, 806(south side) and 1001. Also poured invert in box 1001. 10/5/22 ES

Bair Excavating poured inverts in boxes 802-806 and 1001. 10/6/22am ES

Troy's worked pipe towards and set box 807. 10/6/22 ES

Both crews worked on backfilling storm lines and around storm boxes.  
10/7/22 ES

Adam's crew working on line 800, running pipe from 807 to 808, set box 808 and working towards 809. 10/10/22 ES

Adam's crew had box 809 set and working on setting box 810. 10/11/22 ES

10-13-22 RH. Crew continued on Storm Line from 809 to 812.

Adam's crew completed storm line 800 installing box 812 this morning.  
10/14/22 ES

Both crew worked on pouring collars for remaining line 800 boxes. poured collar on north side of box 806 and then poured remaining collars on boxes 807-812. 10/14/22 ES

Adam's crew did have to cut the pipe slot on box 811 down an additional 3" due to the existing pipe coming from existing subdivision being lower than shown on plans. Collar was poured around entire outside area of this pipe.  
10/14/22 ES

Bair crews completed construction of storm line 800 pouring inverts on all remaining boxes on this line 807-812. 10/17/22 ES

Adam's crew began construction on line 500. Laid ~60' of pipe and set box 502. 10/18/22 ES

Adam's crew continued line 500 construction. Set box 503 and started laying pipe towards 504. Had not laid pipe from 502 to 503 until Troy's crew gets their water laid under it. 10/19/22am ES

**Comments:**