

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20221459  
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Eric Sharp	Partial	Friday, October 21, 2022

Informational:

1 Misc

Troy's crew began construction of water line 1. Made it to 22.5 bend at station 1+41.14. 10/18/22 ES

Troy's crew continued water line construction. We were able to drop the line and eliminate the 4-45 vertical bends between stations 3+18.66 3+69.69. Started lowering pipe at 22.5 bend at station 2+45.94 and brought it back up to elevation at 45 degree bend at station 3+81.36. 10/19/22am ES

Troy's crew continued construction of water line 1. Made it to near tee at station 5+00. Also poured kickers on bends and hydrant tees at stations; 0+61.90, 1+41.14, 1+62.46, and 2+45.94. 10/19/22 ES

Troy's crew continued working on water line 1. Installed tee at station 5+01.46 for line 2. Installed tee at station 5+38.34 for hydrant, installed tee at station 5+73.38 for line 5, and installed 11.25 bend at station 6+30.46. 10/20/22 ES

Troy's crew continued working on water line 1. Had made it to station 8+06.22(11.25 bend) before lunch. 10/21/22am ES

Troy's crew continued on line 1. Made it one stick beyond bend at station

8+80.64. This bend had to be changed from a 22.5 to an 11.25 bend as it would not line up with survey marks. Adam's crew set fire hydrant at 1+62.46 and poured that kicker and other kickers along the line stopping at 45 at station 3+81.36. 10/21/22 ES

**Comments:**