

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220363
Address: 3990 SW FLINTROCK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Ryan Heckman	Passed	Thursday, October 27, 2022

Informational:

1 Misc

On Tuesday 4.12.2022 Redford Construction installed flared end section 3-1 to storm box 3-2 to box 3-3 to box 4-1 then box 3-4 for a total of approx. 340 feet. Concrete collars and inverts were poured for box 3-1, 3-2, 3-3, and 4-1

On Wednesday 4.13.2022 Box 3-5 was installed and flared end section 2-1 and box 2-2 and 2-3 were installed.

4.14.2022 Boxes 2-2, 2-3, and 2-4 were set. Inverts were poured for boxes 3-4 and 3-5.

4.15.2022 Inverts were poured for boxes 2-2 and 2-3. Setting storm box lids and putting up silt fence.

4.21.2022 Redford completed the installation on Line 1 FES 1-1, CI 1-2, and CI 1-3 which completes the storm sewer. Box lids are set and putting up silt fence.

Comments: