

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20215636
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Eric Sharp	Partial	Friday, October 28, 2022

Informational:
1 Misc

No site work being performed today. 9/27/22 ES

No site work being performed today. 9/28/22 ES

Tony's crew from Trinity Excavating on site working on private water line 3. 9/29/22 ES

Tony's crew working on private water line 3 permit #2022 4130. 9/30/22 ES

Excavation crew grading along parking area on Longview Blvd. 10/3/22 ES

Trinity working on private sanitary. 10/4/22 ES

Tony's crew worked on installing wye on existing public sanitary line. Installed lots 66 wye. 10/6/22 ES

Tony's crew worked on installing wyes on existing public sanitary line. Installed lots 67 and 69 wyes. 10/7/22 ES

No work being performed on 10/24 or 10/25 due to rain/mud. 10/25/22 ES

Comments: