

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220590
Address: 520 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Wednesday, November 02, 2022

Informational:

1 Misc

10/28/22 Friday JMJ (Parkway Inc/ Complete Excavation)

Contractor began installing the Storm structures A-1, A-2 Boxes off the existing 36" HDPE corrugated storm pipe. Also the 2 round storm structures that will be attached with a 12" HDPE storm structure as per plan.

10/31/22 Monday JMJ (Complete Excavation)

Contractor installed today approximately 55' of 18" HDPE corrugated storm pipe from A-2 Inlet Approximately 15' of 12" of HDPE, 90 deg bend, cutting a 36"X18" tee into exist storm sewer pipe & junction box base structure. 10/28/22 Friday. Contractor will work on the installation of A-1Inlet and storm pipe to connect to existing 36" storm sewer pipe. Storm box A-1 was installed along with approximately 20' of 18" HDPE corrugated storm pipe out of Inlet structure. Inverts and collars were poured. Also

11/01/22 Tuesday JMJ (Complete Excavation)

Contractor began to cut into 36" HDPE storm pipe for tie-in to A-1 Inlet. Serta 36"X18" tee from existing to a 90 deg bend.

11/02/22 Tuesday JMJ (Complete Excavation)

Contractor installed approximately 40' of SDR 35 storm sewer pipe for roof drain attach to the junction box. Lids were placed on junction box, A-1, & A-2 IN structure and excavation was backfilled. Contractor also removed spoils from site location.

Comments: