

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20220590  
Address: 520 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	John Jackson	Partial	Tuesday, November 01, 2022

Informational:  
1 Misc

10/28/22 Friday JMJ ( Parkway Inc/ Complete Excavation )

Contractor began installing the Storm structures A-1, A-2 Boxes off the existing 36" HDPE corrugated storm pipe. Also the 2 round storm structures that will be attached with a 12" HDPE storm structure as per plan.

10/31/22 Monday JMJ ( Complete Excavation )

Contractor installed today approximately 55' of 18" HDPE corrugated storm pipe from A-2 Inlet Approximately 15' of 12" of HDPE, 90 deg bend, cutting a 36"X18" tee into exist storm sewer pipe & junction box base structure. 10/28/22 Friday. Contractor will work on the installation of A-1Inlet and storm pipe to connect to existing 36" storm sewer pipe. Storm box A-1 was installed along with approximately 20' of 18" HDPE corrugated storm pipe out of Inlet structure. Inverts and collars were poured. Also

11/01/22 Tuesday JMJ ( Complete Excavation )

Contractor began to cut into 36" HDPE storm pipe for tie-in to A-1 Inlet. Serta 36"X18" tee from existing to a 90 deg bend.

**Comments:**