

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20224162
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Eric Sharp	Partial	Monday, November 14, 2022

Informational:

1 Misc

Left sanitary sewer stamped plans with Troy. 9/26/22 ES

Adam's crew began laying out sewer pipe to begin construction in coming days. 10/27/22 ES

Adam's crew started laying pipe out of MH D-1. Made it out 6 sticks of pipe and service for lot 16. 10/28/22 ES

Adam and Troy's crews continued work on line D, made it 210 feet today, ~1 stick short of MH D-2. 10/29/22 ES

Adam's crew got D-2 set and began laying pipe out of it. 10/31/22 ES

11-1-22 RH. Contractor was pouring inlets for Sanitary MH D-1. Talking to contractor they planed to pour D-2 inlet, after that they would continue to lay pipe toward D-3. Fill will start but not more than 8" due to no tester coming to site today to test compaction.

Adam's crew continued working on D line. Had to pull MH D-2 and 5 sticks of pipe as MH was set high. After resetting MH they were able to get 8 sticks back in the ground. 11/2/22 ES

Adam's crew continued laying pipe on line D, installed 10 sticks of pipe.
11/3/22 ES

Adam's crew continued on line D, had to take 3 sticks of pipe back out of ground as they floated in the rain event from 11/4. They got those sticks back in and cleaned out ditch to continue work. 11/7/22 ES

Adam's crew completed D line, laying MH D-3 on 11/9. They worked on laying laterals on this line on 11/10 and began backfilling main trench with CFS onsite performing compaction testing. 11/11/22 ES

Comments: