

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222245
Address: 1430 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Monday, November 21, 2022

Informational:

1	Misc	11/16/22 Wednesday JMJ (Reike Grading) Contractor installed approximately 60' of 12" HDPE storm main. Existing storm box was cut into to install new 12" HDPE storm pipe. 11/17/22 Thursday JMJ (Reike Grading) Continued the installation of 12" HDPE storm main approximately 75' & storm box A-2 as-per plan. 11/18/22 Friday JMJ (Reike Grading) Contractor installed approximately 90' of 12" HDPE storm pipe heading toward storm box A-1. All excavation was backfilled around pipe. Contractor is excavating area to install A-1 on Monday of next week. 11/21/22 Monday JMJ (Reike Grading) Contractor installed approximately 20' of 6" HDPE storm pipe coming out of A-1 for roof drains. Contractor has concrete coming @ 4:00PM for collars and inverts on storm boxes.;
---	------	---

Comments: