

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220590
Address: 520 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Commercial Curb Inspection	John Jackson	Partial	Wednesday, November 30, 2022

Informational:

1 Misc

08/31/22 Wednesday JMJ (Precision Construction)

Curbs were installed at 1:00PM.

11/29/22 Tuesday JMJ (Remuas Concrete)

Contractor continued curbs forms and materials around building and for project. Alpha & Omega testing lab will do the third party inspections for parking lot. Contractor will call if concrete schedule pour is moved up from tomorrow morning.

11/30/22 Wednesday JMJ (Remuas Concrete)

Contractor continued pour curbs on the Westside building. The concrete truck got stuck and had to be towed out but didn't disturb the drive through area. The green space was the main area that was effected. I will monitor the issue to ensure that compaction of the subgrade is not adversely compromise.

Comments: