

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20220125

Address: 1231 NW MAIN ST, LEES SUMMIT, MO 640861100 NW MAIN ST, LEES SUMMIT, MO 640861220 NW  
MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                | Inspector:   | Outcome: | Date:                       |
|--|--------------|----------|-----------------------------|
| <b>Storm Sewer Construction Inspection</b> | John Jackson | Partial  | Thursday, December 08, 2022 |

Informational:

|   |      |   |
|---|------|---|
| 1 | Misc | 07/06/22 Wednesday ( Central Plumbing )<br>Contractor installed approximately 80' of 36" RCP from storm box B-3 to B-4. |
|---|------|---|

Informational:

|   |      |  |
|---|------|--|
| 2 | Misc | 7-14-22 RH. 36" RCP Storm B-9 to G-1 approximately 55' was ran and filled over with aggregate and then fill. |
|---|------|--|

Informational:

|   |      |   |
|---|------|---|
| 3 | Misc | 09/01/22 Thursday JMJ ( Central Plumbing )<br>On 08/29/22 Monday contractor install on (private) storm structure K-1 and 100' of 36" HDPE corrugated pipe . J-1, 2, & 3 180' of 18" HDPE corrugated pipe.<br>On 08/30/22 Wednesday roof drain (underground) on Southside of building. 1 Fire line on the Southside 8".<br>Today we began with the installation (private) storm of structure C-2.<br>09/02/22 Friday JMJ ( Central Plumbing )<br>Contract installed 24" corrugated HDPE pipe from C-2 to C-3 yesterday and today as per plan.<br>09/06/22 Tuesday JMJ ( Central Plumbing )<br>Contractor installed structure J & K in the detention basin and 20' of 36" HDPE corrugated pipe.<br>contractor installed approximately 140' of 30" HDPE from D-2 to D-3 on the |
|---|------|---|

private side. Excavation was backfilled on piping and structures.

Informational:

4 Misc

On Wednesday 9-28-2022, Plumbing contractor worked breaking rock to lay remaining 15" HDPE storm pipe for G line on private side. Contractor has about 40LF left to set junction box.

Informational:

5 Misc

12/08/22 Thursday MJ ( Central Plumbing -Kurt )

Contractor started the installation of 12'X8' RCB storm drain yesterday. Approximately 70' of section storm sewer drain is installed today. Contractor will continue to construct storm sewer drain. Wingwall for the RCB crossing was install on 12/07/22 Wednesday.

**Comments:**