

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20222242  
Address: 530 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Adam Nacke	Partial	Monday, December 12, 2022

Corrective Action Required:

1	Miscellaneous Correction	12-12-22 Sanitary line that goes over the storm needs to be encased in concrete. the sewer line still needs to be tested after the 30 day waiting period of completion. No TCO will be issued until the sewer is approved by water utilities
---	--------------------------	---

**Comments:**