

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20222245  
Address: 1430 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	John Jackson	Partial	Friday, December 16, 2022

Informational:

1 Misc

12/05/22 Monday JMJ

Contractor still searching for 1" tap off the main, 1" water main was laid last week to building.

12/14/22 Wednesday JMJ

Contractor installing hydrant that was required by the City of Lee's Summit so, domestic and irrigation taps can be made.

12/15/22 Thursday JMJ

Contractor installed 6" water line & hydrant with back blocks behind 90 deg bend & hydrant schedule to be poured later today.

12/16/22 Friday JMJ

Contractor continued work on completing the installed of 6" water line and hydrant.

**Comments:**