

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20203248

Address: 3201 NW PARAGON PKWY, LEES SUMMIT, MO 640813275 NW PARAGON PKWY, LEES SUMMIT,
MO 640813271 NW PARAGON PKWY, LEES SUMMIT, MO 640813150 NW PARAGON
PKWY, LEES SUMMIT, MO 640811195 NW VIEW HIGH DR, LEES SUMMIT, MO 640813350
NW PARAGON PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Monday, December 19, 2022

Informational:

1 Misc

12/15/22 Thursday JMJ (Pro Design)

Contractor began working on the storm Southeast of the fields on Monday 12/12/22. Construction of storm line began at the outlet.

Approximately 160' of 42" RCP, was installed.

Contractor plans to install 36" HDPE corrugated pipe that connected directed towards the East.

12/16/22 Friday JMJ (Pro Design)

Contractor installed base for storm box 2101 yesterday and approximately 125' of 36" HDPE corrugated pipe to base of storm box 2102 (yesterday & today). Contractor plans to continue on and install approximately 60' of 30" HDPE corrugated pipe to and install base of storm box 2103. Contractor has ordered concrete for collars for 2 PM today for storm boxes and partially back excavation.

Contractor was unable to install storm box 2103 due to the obstacles of other service lines and junction boxes. Contractor did pour the invert for 2102.

12/19/22 Monday JMJ (Pro Design)

Contractor was able to go under encase sanitary line and continue installing

30" HDPE corrugated pipe to storm box 2103.

Comments: