

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20215636  
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Ryan Heckman	Partial	Thursday, December 29, 2022

Informational:

1 Misc

Met on-site with Brian from Trinity Excavating today. They were potholing the North tie in line to verify the line size and material. had exposed a 12"x12" tee with ductile iron 12" line going to the west and north and a 12" to 8" reducer with 8" ductile iron line going to the east. There was an existing 8" gate valve ring that was busted prior to excavation activities. 9/14/22 ES

12-20-22 RH. Water line started being installed for Water line 5. Going towards a T at waterline 3.

12-27-22 RH. Water line was started back up today. Water line was installed to 11+29 8" gate valve. Contractor continued to install water line after that.

12-28-22 RH. Water line continues to be installed to starting at 13+00. Gate valve was installed before the T. Thrust blocks will poured after line gets to the end.

12-29-22 RH. Water line continues at 13+35. Contractor is installing all bends and was doing vertical changes to the line to avoid the storm line going above it. Contractor plans to finish water line 5 today.

Comments: