

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225303
Address: 901 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Passed	Wednesday, January 04, 2023

Informational:

1 Misc

On Friday, 12-16-2022. She Diggs It began placement of the storm sewer. Contractor placed line A starting with A2, A3 & A4 placing all HDPE pipe connecting the neoplastic structures and then back fill.

On Monday, 12-19-2022. She Diggs it contractor informed me that the neoplasticism structure delivered did not match pipe coming to the structure in (2) different places. I called Steve and the designer for direction. Will wait for answer of what they want to do.

On Tuesday, 12-20-2022. Contractor resumes Storm Sewer installation. Contractor has to find existing roof drain connections to connect to the storm drain system for completion of the Storm Sewer around the building.

On Wednesday, 12-21-2022. Contractor installing the last part of the storm line form sta. 1+00 to A-1 structure.

01/04/23 Wednesday JMJ (SDI- Brandon)

Contractor was able to install the corrected Nyloplast 15"X15"X24" with bands on the 15" @ Sta A-1.

Comments: