

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20225301  
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                   | Inspector:   | Outcome: | Date:                    |
|---|--------------|----------|--------------------------|
| <b>Sanitary Sewer Construction Inspection</b> | John Jackson | Partial  | Monday, January 16, 2023 |

Informational:

|   |      |  |
|---|------|--|
| 1 | Misc | 12/27/22 Tuesday ( She Digs It SDI )<br>Contractor installing MH A1 @STA 3+23.74 4' sanitary sewer doghouse manhole see detail , C790-C.   |
|   |      | 01/12/23 Thursday ( SDI )<br>Contract removing abandoned gas main so they can continued the installation of 8" sanitary main.  |
|   |      | 01/16/23 Monday ( SDI )<br>Contractor was able to install MH A3@STA 6+34.92 sanitary running newly installed sanitary line.<br>Contractor connected to the existing main with a max adapter also began to install approximately 63' sewer service line see C700-C. |

**Comments:**