

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20225301  
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John Jackson	Partial	Monday, January 16, 2023

Informational:

1	Misc	12/27/22 Tuesday ( She Digs It SDI ) Contractor installing MH A1 @STA 3+23.74 4' sanitary sewer doghouse manhole see detail , C790-C.
		01/12/23 Thursday ( SDI ) Contract removing abandoned gas main so they can continued the installation of 8" sanitary main.
		01/16/23 Monday ( SDI ) Contractor was able to install MH A3@STA 6+34.92 sanitary running newly installed sanitary line. Contractor connected to the existing main with a max adapter also began to install approximately 63' sewer service line see C700-C. Contractor poured floor of Dog House sanitary as-per project details.

**Comments:**