

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222785
Address: 1220 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Friday, January 27, 2023

Informational:

1 Misc

01/05/23 Thursday JMJ (Central Plumbing-Secondary)

Contractor installed C1, 24" HPDE between, and C2 were installed over the holidays.

Contractor didn't contact the inspector for inspection on storm utility.

Inspector has established contact and given contractor contact information.

Contractor installed approximately 140' of 18" HDPE on the Eastside of building.

01/11/23 Wednesday JMJ (Central Plumbing-Brain)

Yesterday contractor has installed the 158' of 30" HDPE corrugated storm pipe on storm Line B

Contractor plans to continue installation of storm Line B.

01/13/23 Friday JMJ (Central Plumbing-Brain)

Contractor set storm structure B2 inlet and the rest of the storm line B running along the Northwest side of building as-per project plans also C was also complete along the Southwest side of building. The extensive amount of rock on this project has slowed installation of underground utilities.

01/16/23 Monday JMJ (Central Plumbing - Second Crew)

Contractor will pour collars on storm boxes B2 & C2.

01/17/23 Tuesday JMJ (Central Plumbing- Second Crew /Brain the Supervisor)

Contractor is backfill excavation around line B & C.

1/27/23 Friday JMJ (Central Plumbing- Steve Crew)
Contractor is installing 30" HDPE pipe and storm box structures. Storm box A2
and A3 were installed on the Northeast side of building 2.

Comments: