

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20225301  
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Service Inspection</b>	John Jackson	Partial	Friday, February 03, 2023

Informational:

1	Misc	<p>01/20/23 Friday JMJ ( SDI ) Contractor installing 4" &amp; 6" water domestic and fire main ( See C500-C ) 81,83, &amp; 85. Approximately 60' of 4" PVC was installed with 4'X4' tee 45 deg bend, and straddle block ring. Contractor will continue construction of water main next week.</p> <p>01/23/23 Monday JMJ ( SDI ) Contractor poured backing and straddle blocks on 4" main. Around 10:30AM.</p> <p>01/25/23 Wednesday JMJ ( SDI ) Chlorinated the approximately 60' of 4" water line yesterday and de-chlorinated today. Tomorrow we will take the first bacterial water sample.</p> <p>02/03/23 Friday JMJ ( SDI ) Contractor tied into the existing 4" water with reducer 3"X4", 2-4"/45 deg bends, &amp; 4" sleeve, approximately 18' of water at this point South side of building. Second location 3"X4"X4" tee, 45 deg, 3"X4" reducer, &amp; 4" sleeve. Contractor poured straddle block and backing blocks for fittings. Contractor flush line for 20mins when restoring water.</p>
---	------	---

Comments:

