

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222785
Address: 1220 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Monday, February 06, 2023

Informational:

1	Misc	<p>01/05/23 Thursday JMJ (Central Plumbing-Secondary) Contractor installed C1, 24" HPDE between, and C2 were installed over the holidays. Contractor didn't contact the inspector for inspection on storm utility. Inspector has established contact and given contractor contact information. Contractor installed approximately 140' of 18" HDPE on the Eastside of building.</p> <p>01/11/23 Wednesday JMJ (Central Plumbing-Brain) Yesterday contractor has installed the 158' of 30" HDPE corrugated storm pipe on storm Line B Contractor plans to continue installation of storm Line B.</p> <p>01/13/23 Friday JMJ (Central Plumbing-Brain) Contractor set storm structure B2 inlet and the rest of the storm line B running along the Northwest side of building as-per project plans also C was also complete along the Southwest side of building. The extensive amount of rock on this project has slowed installation of underground utilities.</p> <p>01/16/23 Monday JMJ (Central Plumbing - Second Crew) Contractor will pour collars on storm boxes B2 & C2.</p> <p>01/17/23 Tuesday JMJ (Central Plumbing- Second Crew /Brain the Supervisor) Contractor is backfill excavation around line B & C.</p>
---	------	--

01/27/23 Friday JMJ (Central Plumbing- Steve Crew)
Contractor is installing 30" HDPE pipe and storm box structures. Storm box A2 and A3 were installed on the Northeast side of building 2.

01/30/23 Monday JMJ (Central Plumbing-Steve Crew)
Contractor is installing 24" HDPE pipe from A3 to A4 approximately 70'.
Contractor is dealing with the vast amount solid rock just to install storm pipe & structures.

01/31/23 Tuesday JMJ (Central Plumbing-Steve Crew)
Contractor installed A4-1 & approximately 35' of 15" HDPE pipe between A4 to A4-1.
Contractor continued installation of line A from A4 to A5 installing 18" HDPE pipe as-per plan approximately 161'. Contractor continued break solid rock to install storm pipe & structure.

Informational:
2 Misc

02/01/23 Wednesday JMJ (Central Plumbing-Steve Crew)
Contractor has installed the A5 to 18" HDPE pipe from A4 to A5 and began 15" HDPE out of A5.

Contractor stopped for the day after 1 stick of storm pipe.

02/02/23 Thursday JMJ (Central Plumbing-Steve Crew)
Contractor has installed pipe from A2 to A1 and poured Concrete Toe Wall today. Contractor continued to break solid rock from A5 to A6.

02/03/23 Friday JMJ (Central Plumbing - Brian Crew)
Contractor continued to remove rock to installed 15" HDPE pipe on line A .

02/03/23 Friday JMJ (Central Plumbing - Steve Crew)
Contractor has been running or installing 15" HDPE corrugated storm pipe from N1 to N2 from the Monday of this week til today breaking rock.
Approximately 356' of pipe between N1 and N2 see C7.04 sheet.

02/06/23 Monday JMJ (Central Plumbing-Brain Crew)
Continued to work on Line A installing 15" HDPE storm pipe towards A6.
Contractor continue to break solid rock.

(Central Plumbing- Steve Crew)
Will begin installing 30" HDPE corrugate storm pipe from B2 to B3
Approximately 120'.
Contractor will be setting N1 structure 15" concrete flared end section.

Comments: