

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220896

Address: 1071 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811073 NW BLACK TWIG CIR, LEES SUMMIT, MO
640811075 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811069 NW BLACK TWIG CIR,
LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sewer Service Inspection	Devon Perry	Passed	Monday, February 13, 2023

Informational:

1 Misc

2-8-23 DP. The sewer stub was very deep and with rain coming they ran the line up to a reasonable depth and is going to backfill around what they have done. They will call back in for a final once they tie into the foundation.
2-13-23 DP. Crew finished tying the sewer service into the building. Passed.

Comments: