

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20183647

Address: 1451 NW RIVER RD, LEES SUMMIT, MO 640813151 NW VIEW HIGH PKWY, LEES SUMMIT, MO 640813201 NW PARAGON PKWY, LEES SUMMIT, MO 640813275 NW PARAGON PKWY, LEES SUMMIT, MO 640813191 NW PARAGON PKWY, LEES SUMMIT, MO 640813301 NW PARAGON PKWY, LEES SUMMIT, MO 640813271 NW PARAGON PKWY, LEES SUMMIT, MO 640813100 NW VIEW HIGH PKWY, LEES SUMMIT, MO 640811350 NW RIVER RD, LEES SUMMIT, MO 640813150 NW PARAGON PKWY, LEES SUMMIT, MO 640813350 NW PARAGON PKWY, LEES SUMMIT, MO 640811401 NW RIVER RD, LEES SUMMIT, MO 640813200 NW VIEW HIGH PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	John Jackson	Partial	Thursday, March 02, 2023

Informational:

1	Misc	Contractor began installing 2" blue poly water main from the building to the existing meter.
---	------	--

Informational:

2	Misc	Contractor began installing 2" blue poly water main from the building to the existing meter.
---	------	--

Informational:

3	Misc	03/02/23 Thursday JMJ ( Clarkson Construction CO. Greg Crew ) Contractor has re-installed approximately 60' of 12" PVC water pipe with 2/12" Sleeve with mega lugs. Pipe was swab and will be blown off for approximately 2 hours. 1 bacterial sample will be taken.
---	------	---

**Comments:**