

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20215636
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Ryan Heckman	Partial	Tuesday, March 07, 2023

Informational:

1 Misc

Met on-site with Brian from Trinity Excavating today. They were potholing the North tie in line to verify the line size and material. had exposed a 12"x12" tee with ductile iron 12" line going to the west and north and a 12" to 8" reducer with 8" ductile iron line going to the east. There was an existing 8" gate valve ring that was busted prior to excavation activities. 9/14/22 ES

12-20-22 RH. Water line started being installed for Water line 5. Going towards a T at waterline 3.

12-27-22 RH. Water line was started back up today. Water line was installed to 11+29 8" gate valve. Contractor continued to install water line after that.

12-28-22 RH. Water line continues to be installed to starting at 13+00. Gate valve was installed before the T. Thrust blocks will poured after line gets to the end.

12-29-22 RH. Water line continues at 13+35. Contractor is installing all bends and was doing vertical changes to the line to avoid the storm line going above it. Contractor plans to finish water line 5 today.

Informational:

2 Misc

Water line is being finished, and backfilled. Contractor will take pictures of

thrust blocks and give to Ryan on Tuesday. Contractor will be starting on sewer monday.

1-3-22 RH. Water Line 5 was completed and contractor will not start on other lines until sanitary is finishes.

1-10-23. Contractor is making connection from water line 5 at the T to the previously installed water line 3. Water line 3 from 10+00 to 10+40 was installed making that connection.

1-27-23 PS Contractor is placing water line #4 near basin on SE side of project

2-2-23 PS Contractor setting gate valve and backflow at vault box water line #3, 15+00. Contractor all set gate valve and backflow at vault box water line#4, 10+00

2-3-23 PS Contractor worked on honing and setting blocks for gate valve in vault box at water line #3, 15+00

2-2-23 PS Contractor setting gate valve and backflow at vault box water line #3, 15+00. Contractor all set gate valve and backflow at vault box water line#4, 10+00

2-3-23 PS Contractor worked on honing and setting blocks for gate valve in vault box at water line #3, 15+00

3-2-23 PS Contractor working on asphalt removal of parking lot along Longview BLVD in order to begin excavation for public water line #1

3-6-23 RH. Contractor started digging trench for public water line 1. Correct bedding was used.

3-7-23 RH. Contractor continues to install public water line 1.

Informational:

3 Misc

Comments: