

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20215636  
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Ryan Heckman	Partial	Wednesday, March 08, 2023

Informational:

1 Misc

Met on-site with Brian from Trinity Excavating today. They were potholing the North tie in line to verify the line size and material. had exposed a 12"x12" tee with ductile iron 12" line going to the west and north and a 12" to 8" reducer with 8" ductile iron line going to the east. There was an existing 8" gate valve ring that was busted prior to excavation activities. 9/14/22 ES

12-20-22 RH. Water line started being installed for Water line 5. Going towards a T at waterline 3.

12-27-22 RH. Water line was started back up today. Water line was installed to 11+29 8" gate valve. Contractor continued to install water line after that.

12-28-22 RH. Water line continues to be installed to starting at 13+00. Gate valve was installed before the T. Thrust blocks will poured after line gets to the end.

12-29-22 RH. Water line continues at 13+35. Contractor is installing all bends and was doing vertical changes to the line to avoid the storm line going above it. Contractor plans to finish water line 5 today.

Informational:

2 Misc

Water line is being finished, and backfilled. Contractor will take pictures of

thrust blocks and give to Ryan on Tuesday. Contractor will be starting on sewer monday.

1-3-22 RH. Water Line 5 was completed and contractor will not start on other lines until sanitary is finishes.

1-10-23. Contractor is making connection from water line 5 at the T to the previously installed water line 3. Water line 3 from 10+00 to 10+40 was installed making that connection.

1-27-23 PS Contractor is placing water line #4 near basin on SE side of project

2-2-23 PS Contractor setting gate valve and backflow at vault box water line #3, 15+00. Contractor all set gate valve and backflow at vault box water line#4, 10+00

2-3-23 PS Contractor worked on honing and setting blocks for gate valve in vault box at water line #3, 15+00

2-2-23 PS Contractor setting gate valve and backflow at vault box water line #3, 15+00. Contractor all set gate valve and backflow at vault box water line#4, 10+00

2-3-23 PS Contractor worked on honing and setting blocks for gate valve in vault box at water line #3, 15+00

3-2-23 PS Contractor working on asphalt removal of parking lot along Longview BLVD in order to begin excavation for public water line #1

3-6-23 RH. Contractor started digging trench for public water line 1. Correct bedding was used.

3-7-23 RH. Contractor continues to install public water line 1.

3-8-23 RH. Contrctor installed fire hydrant onto public water line 1.

Informational:

3            Misc

**Comments:**