

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225393
Address: 801 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Adam Nacke	Partial	Thursday, March 23, 2023

Informational:

1 Misc

3-10-23 RH. Spoke with Site Rite about water line consturciton. Copper will be used from main to the meter and copper going 10' out from the meter.

3-20-23 RH. Contractor ran fire line from slab down and under the footing toward the main. Ductile Iron was used pipe war wrapped and thrust block was poured. Copper was ran next to fire line for service line. Flowable fill will be used around pipe to support footing.

3-23-23 RH. Contractor is digging out for water service line today. They will place copper between meter and main then place coper to meter. Contractor then placed copper from under slab to meter and from the meter to the tap.

Comments: