

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20203769

Address: 3191 NW PARAGON PKWY, LEES SUMMIT, MO 640813301 NW PARAGON PKWY, LEES SUMMIT,
MO 640813150 NW PARAGON PKWY, LEES SUMMIT, MO 640813200 NW PARAGON
PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John Jackson	Partial	Tuesday, April 11, 2023

Informational:

1 Misc

8/25/21 Wednesday (Clarkson-Darron crew)

Contractor installed approximately 132' of 10" SDR-26 MH A-1 to A-2 from 8/19/21 to 8/24/21.

Contractor has set the base for A-1 & A-2. 8" SDR-26 is being installed today from MH A-2.

Informational:

2 Misc

02/07/22 Monday (Clarkson - Gregg crew)

The contractor was installing Sanitary Scrubber as per project plans.

The installation of scrubber is on Westside of River Road and North of East bridge.

Informational:

3 Misc

03/15/23 Wednesday JMJ (Clarkson-Gregg Crew)

The contractor installed 56' of 10" SDR 26 from Blue Valley Manhole to existing manhole on line A as per plan 03/14/23 Tuesday. Contractor installed 21' of 10" SDR 26 into Lee's Summit Manhole sanitary. Contractor poured invert on manholes for Lee's Summit and Blue Valley.

03/23/23 Thursday JMJ (Clarkson Const.)

Contractor backfilled sanitary manholes and pipping Olson is the third party testing for compaction.

Contractor is buttoning up excavation for the incoming inclement weather 03/24/23.

Testing of sanitary line will happen at a future date.

04/11/23 Tuesday JMJ Clarkson Const. - Ron)

Contractor started completing the punch list last week for the sanitary line fixing Sags, elevation of wyes & pipe on West most portion and pouring inverts. Contractor is pouring invert today.

Comments: