

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRLD20230737
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Devon Perry	Partial	Friday, April 21, 2023

Informational:

1 Misc

4-6-23 DP. Crew is continuing to grind trees to mulch, and we talked about concerns where rock ditch checks are located and also where the construction entrance is located.

4-18-23 DP. Crew is still mulching trees on north and south side of Colburn.

4-21-23 DP. Crew finished up removing trees except for the protected area, they will still have mulching to do, but is currently broke down.

Comments: