

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223170
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Wednesday, April 26, 2023

Informational:

1 Misc

04/24/23 Monday MJM (Burnaugh Construction)
Contractor installing of 15" HDPE approximately 150' storm pipe and nyloplastic 31&32. The actual footage 180' of 15" HDPE on line #3.

04/26/23 Wednesday MJM (Burnaugh Construction)
Contractor installed nyloplastic inlet drains to existing main, field inlet 21 on line #2 and 11 on line #1 yesterday. Today approximately 65' of 15" HDPE storm pipe and field inlet 12 & 13.

Comments: