

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223170
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	John Jackson	Partial	Friday, May 12, 2023

Informational:

1	Misc	05/05/23 Friday JMJ (Bradley Construction / Bill Bushey Concrete Construction) Contractor poured the curbs on the Eastside of project. 05/08/23 Monday JMJ (Bradley Construction/ Bill Bushey Concrete Construction) Contractor began pouring curbs today @3:00PM on the SW end of project parking lot end at the SE side of parking lot. Concrete mix was 4K KCMMB. 05/10/23 Wednesday JMJ (Bradley Construction / Bill Bushey Concrete Construction) Contractor connected the curbs on the South and East side by pouring concrete curb @ the SE corner of project parking lot. Also, curbs opening was included for private sidewalk to connect public sidewalk at the SE corner. 05/10/23 Friday JMJ (Bradley Construction / Bill Bushey Concrete Construction) Contractor pouring curbs on the inner curbs on the Northside of project. Contractor stating pouring curbs @ 9:30AM.
---	------	---

Comments: