

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20215636
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Devon Perry	Partial	Wednesday, May 17, 2023

Informational:

1	Misc	4-18-23 DP. Crew formed and poured 10 yards of concrete today for curbs. 4-21-23 DP. Crew poured 10 yards of concrete for curb today 4-25-23 DP. Crew proof rolled the Curbs and are continuing setting up forms 5-5-23 RH. Contractor poured curb today on the corner of SW Havenford Rd and SW Curry Rd. 5-17-23 DP. Contractor is continuing to frame up the last of curb.
---	------	---

Comments: