

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223170
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Miscellaneous Inspection	Robb Popp	Partial	Tuesday, May 23, 2023

Informational:

1	Misc	05/05/23 Friday JMJ (Bradley Construction / Midwest Exteriors) Contractor constructing dumpster walls.
---	------	---

Informational:

2	Misc	05/23/23 Tuesday JMJ (AB Bradley Construction / Bushey Construction)
---	------	--

Inspection and work done from Friday 05/19/23 to Tuesday 05/23/23
Bobby Richest (BR) perform inspection on Friday and Monday.
Contractor perform proof rolls along entrance path and it passed .
a portion of the drive failed on Monday and will need to be proof rolled
again. Contractor poured concrete curb on each side of entrance drive. A
small section of curb on a circumference we need to be replace do to a crack
that travel through the front to back. Proof roll was done today and Dumpster
area passed proof roll. Drive - through will need to be compacted for a
proper proof roll.
A small area to the NE side of project which connects to 7 Brews parking lot
ended and needs to be dugout because sprinkler and rain water pool in this
location. Contractor plans to pour 8" concrete for the dumpster pad.

Comments: