

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20226232  
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                | Inspector:   | Outcome: | Date:                   |
|--|--------------|----------|-------------------------|
| <b>Storm Sewer Construction Inspection</b> | John Jackson | Partial  | Thursday, June 01, 2023 |

Informational:

1 Misc

05/26/23 Friday JMJ ( Site Rite - Derek )

Contractor has installed storm box and approximately 80' of 60" HDPE corrugated storm pipe.

Contractor is continuing installation of storm pipe today. Contractor tie-in to the existing storm line approximately 100' was laid.

06/01/23 Thursday JMJ ( Site Rite - Derek )

Contractor worked on pumping water out of excavated trenches yesterday and today restarted excavating to continue installation of 60" HDPE corrugated storm pipe.

**Comments:**