

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20226232  
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	John Jackson	Partial	Tuesday, June 06, 2023

Informational:

1 Misc

05/26/23 Friday JMJ ( Site Rite - Derek )  
Contractor has installed storm box and approximately 80' of 60" HDPE corrugated storm pipe.  
Contractor is continuing installation of storm pipe today. Contractor tie-in to the existing storm line approximately 100' was laid.

06/01/23 Thursday JMJ ( Site Rite - Derek )  
Contractor worked on pumping water out of excavated trenches yesterday and today restarted excavating to continue installation of 60" HDPE corrugated storm pipe.

06/02/23 Friday JMJ ( Site Rite - Derek )  
Contractor installed one stick of 60" HDPE corrugated storm pipe and the collar was poured on the pipes around the newly installed storm box (in-flow & out-flow).

06/06/23 Tuesday JMJ ( Site Rite - Derek )  
Contractor finished installation of 60" HDPE storm pipe on NE St. Luke Blvd outer road. Collar was poured on the pipe at existing storm box on the Southside yesterday evening. Contractor plans to pour inverts today on the storm box to the North & South on NE St. Luke Blvd outer road as per project plans. Old invert on existing storm box on Southside of road will be removed

before new invert is poured to match newly installed 60" HDPE storm pipe.

**Comments:**