

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20223170  
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	John Jackson	Partial	Thursday, June 08, 2023

Informational:  
1 Misc

05/24/23 Wednesday JMJ ( AB Bradley - Mike, Bushey Concrete )  
Contractor started poured rounding drive-through @ 6:20AM today.

05/25/23 Thursday JMJ ( AB Bradley - Mike, Bushey Concrete )  
Contractor poured ADA parking but used (WA 4000 EXT CSK M) concrete.

06/05/23 Monday JMJ ( AB Bradley Construction - Mike, Bushey Concrete )  
Contractor poured parking lot / driveway area starting @ 6:00AM product description (WA536-3/4-4.47) South side of project building moving from East to Westside. Inspector call Geiger concrete to verify product mix was a 4000 lbs strength, Geiger confirm it was the correct product.

06/06/23 Tuesday JMJ ( AB Bradley Construction - Mike, Bushey Concrete )  
Contractor continued to pour concrete up to the 16.5' length drive commercial approach.  
Contractor used Show Me Concrete concrete ticket showed they used (WA 4000 EXT CSK M ) concrete mix. Contractor plans to pour driveway approach on Thursday.

06/08/23 Thursday JMJ ( AB Bradley Construction - Mike, Bushey Concrete )  
Contractor poured the driveway approach using the KCM MB 4K 4000A/E.

Inspector will check to ensure driveway sidewalk path fall with in mandatory 2% maximum.

**Comments:**