

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230248

Address: 800 NW WARD RD, LEES SUMMIT, MO 64086900 NW WARD RD, LEES SUMMIT, MO 64086700 NW
WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John Jackson	Partial	Tuesday, June 13, 2023

Informational:

1 Misc

06/07/23 Wednesday JMJ (ESS - John)

Contractor survey for the installation of 10" public sanitary ling that is to be installed. C-0601 Sanitary Sew Plan & Profile show the line but does not identify MH names or station location. So all information related will be coming contractor. MH 2 will be installed if it arrives on site today.

06/08/23 Thursday JMJ (GC Neighbors Const., ESS-Supervisor John)

Contractor installed approximately 100' of 10" SDR-26 sanitary pipe yesterday. Contractor continues the installation of public sanitary, MH structure still has not arrived onsite.

Contractor installed MH-3 and will lay out sanitary pipe to get laser line up to take off going Southbound. Approximately 60' of 10" SDR-26 sanitary pipe today.

06/12/23 Monday JMJ (GC Neighbors Const., ESS-Supervisor John)

Contractor continued to install 10" SDR-26 sanitary pipe. Contractor installed MH-2 and MH-4.

06/13/23 Tuesday JMJ (GC Neighbors Const., ESS-Supervisor John)

10" SDR-26 sanitary pipe installed 185' of 10" MH-3 to MH-4 and 420' of 10"

was installed from MH-4. Contractor plans to install MH-5 structure and the connecting 10" sanitary pipe from MH-4.
Third party inspector was onsite to test compaction for subgrade for future parking lot (CFS).

Comments: