

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223368
Address: 2911 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Khanh Nguyen	Failed	Wednesday, June 14, 2023

Informational:

1 Misc

Above ceiling OK to cover below:

- Exterior canopy ceiling above SW corner of building
- Front entry vestibule, soffits in lobby area outside 103/104
- Women&men restrooms

Corrective Action Required:

2 Misc

- Material in plenum space must meet the flame spread and smoke develop index rating per code. Check all plumbing
- Remove temporary lighting
- CMR and CMX cables are not allowed to be installed within plenum space. See NEC Table 700.154(a)
- Support MC wire with independent support wire, not ceiling grid support wires

Comments: