

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20230248

Address: 800 NW WARD RD, LEES SUMMIT, MO 64086900 NW WARD RD, LEES SUMMIT, MO 64086700 NW  
WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John Jackson	Partial	Friday, June 16, 2023

Informational:

1 Misc

06/07/23 Wednesday JMJ ( ESS - John )

Contractor survey for the installation of 10" public sanitary ling that is to be installed. C-0601 Sanitary Sew Plan & Profile show the line but does not identify MH names or station location. So all information related will be coming contractor. MH 2 will be installed if it arrives on site today.

06/08/23 Thursday JMJ ( GC Neighbors Const., ESS-Supervisor John )

Contractor installed approximately 100' of 10" SDR-26 sanitary pipe yesterday. Contractor continues the installation of public sanitary, MH structure still has not arrived onsite.

Contractor installed MH-3 and will lay out sanitary pipe to get laser line up to take off going Southbound. Approximately 60' of 10" SDR-26 sanitary pipe today.

06/12/23 Monday JMJ ( GC Neighbors Const., ESS-Supervisor John )

Contractor continued to install 10" SDR-26 sanitary pipe. Contractor installed MH-2 and MH-4.

06/13/23 Tuesday JMJ ( GC Neighbors Const., ESS-Supervisor John )

10" SDR-26 sanitary pipe installed 185' of 10" MH-3 to MH-4 and 420' of 10"

was installed from MH-4. Contractor plans to install MH-5 structure and the connecting 10" sanitary pipe from MH-4.  
Third party inspector was onsite to test compaction for subgrade for future parking lot (CFS).

06/15/23 Thursday JMJ ( GC Neighbors Const., ESS-Supervisor John )  
MH-5 was installed yesterday and roughly 224' of 10" SDR-26. Third party inspector continued the compaction test for sanitary main. Contractor set MH-6 today 11:30AM.

06/16/23 Friday JMJ ( GC Neighbors Const., ESS-Supervisor John )  
Contractor installed approximately 25' of 10" SDR-26 and line was capped and backfilled.

**Comments:**