

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20222783  
Address: 1231 NW MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	John Jackson	Partial	Friday, July 07, 2023

Informational:

1 Misc

02/24/23 Friday JMJ ( Central Plumbing Steve & Brian Crews )  
Contractor plans to begin installation of storm line A for building 3.

02/28/23 Tuesday JMJ ( Central Plumbing Steve & Brian Crews )  
Contractor installed ( Mid February ) I-2, 5'X4' Curb Inlet approximately 60' of 18" HDPE to the North & South of structure. Contractor set to work installation of line A today. Side note: weather for the passed few weeks has had off and on rains.

03/01/23 Wednesday JMJ (Central Plumbing Steve & Brian Crews )  
Contractor breaking rock approximately 8' depth for line A only installed 80' of storm pipe.

03/02/23 Thursday JMJ ( Central Plumbing Steve & Brian Crews )  
Contractor continued to excavate rock to install storm line A 30" HDPE.

06/07/23 Wednesday JMJ (Central Plumbing-Steve)  
Contractor removed 30" HDPE that was installed in this location and installed A2 and upsize to 36" as-per revised plans inspector does not have paper copy yet. Revise of storm was upsized throughout this storm line.

06/26/23 Monday JMJ (Central Plumbing-Steve)  
Contractor has been hammering out rock since last week about midweek. Approximately 80' of 36" storm pipe was installed from last to today.

06/27/23 Tuesday JMJ (Central Plumbing-Steve)

Contractor continued to install 36" pipe on line A. Contractor may reach storm box A3.

06/29/23 Thursday JMJ (Central Plumbing-Steve)

Contractor was able to install approximately 200' of 36" HDPE storm pipe on line "A" from A3 to A4 (Tuesday & Wednesday). Contractor poured inverts and collars on storm box structures A3 & A4.

The area of excavation has a massive amount of rock

06/30/23 Friday JMJ (Central Plumbing-Steve)

Contractor installed approximately 250' of 30" HDPE storm pipe on line "A" from A4 up to A5.

A5 was not installed. Contractor backfilled and compacted excavation.

Informational:

2 Misc

07/05/23 Wednesday JMJ (Central Plumbing-Steve)

Contractor installed approximately 100' of 30" HDPE storm pipe on line "A". Contractor plans to install structure A5 tomorrow.

07/06/23 Thursday JMJ (Central Plumbing-Steve)

Contractor installed storm structure A6. 18" HDPE storm pipe coming out of A6.

07/07/23 Friday JMJ (Central Plumbing-Steve)

Contractor installed approximately 80' of 18" HDPE storm pipe on line "A".

**Comments:**