

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226232
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Wednesday, July 12, 2023

Informational:

1 Misc

07/06/23 Thursday MJM (Site Rite)

Contractor installed HDPE storm lines 400 and 500 last week to existing storm box last week (note: reported did not save last week about the installation of storm pipe) as-per project plan. Contractor began the installation of storm line 200 from the same existing storm box as lines 400 & 500 (see existing 12'X12' junction box pg C503).

07/06/23 Friday MJM (Site Rite)

Contractor poured the collars for 12'X12' existing junction box. 140' of storm line 500 was installed.

Contractor backfilled excavation compaction test were taken by Alpha & Omega testing.

07/10/23 Monday (Site Rite- James Crew)

Contractor installed approximately 35' of storm pipe on 500 and storm box 501 as-per project plans to complete line 500. Contractor poured collars and inverts on storm coming out of structure 501.

Contractor moved back to line 200 and removed abandon existing casing of power line.

07/11/23 Tuesday (Site Rite- James Crew)

Materials to complete storm structures 701 & 800 arrived so, contractor worked to complete structures. Excavation for line 200 was stopped due the arrival of storm structures.

07/12/23 Wednesday (Site Rite-James Crew)

Contractor installed approximately 80' of 24 HDPE storm pipe and poured the collars on pipe at the exist storm box. Contractor poured toe wall for storm line 600, installed rip-rap as-per project plans and backfilled excavation.

Comments: